

The Shambles, Worcester Public Realm Scheme

Progress and programme update Friday 31st May 2019

Works continue to progress along The Shambles and our team have completed all works along the western footway up to CEX. We will return to complete the remaining section to Pump Street later in the programme.

Our team have also made excellent progress with completing works along the eastern footway. The new kerbs have been installed and paving works completed to opposite M&S; including the installation of a new linear drainage system which will replace the existing channels running through the centre of The Shambles.



Preparing the sand bed outside City Arcade



Installing new kerbs and linear drainage system outside Café Nero

Over the coming weeks, works will continue along the eastern footway back to the junction with Mealcheapen Street. From there we will then move into Church Street to complete the paving works using a natural stone material. We will continue to work in sections to maintain access to businesses and minimise potential disruption.

Pedestrian Marshalls will continue to be on site to assist pedestrians through the works area and with pedestrian access to frontages potentially affected by our works.

Terry Godwin our Public Liaison Offer as well as the senior site staff will continue to update everyone on progress and assist in answering any questions that may arise regarding our works.



Excellent progress made along eastern footway

Ringway Infrastructure Services



Follow us on Twitter for regular updates on the progression of this major rejuvenation scheme to The Shambles, Worcester

www.twitter.com/ringway_worcs search #TheShamblesWorcs